



Republic of the Philippines
 CIVIL WORKS BID-OUT
 MUNICIPALITY OF BALUNGAO
 1st Quarter, CY 2016

Agency / Address	Projects / Program / Activity Name	Location	Total Cost	Date Started	No. of Extensions	Target Completion Date	Prpject Status		Remarkd
							% of Completion	Total Cost Incurred to Date	
LGU Balungao	Construction of Mabini SWIP	Mabini, Balungao	22,000,000.00	3/4/2016	none	8/31/2016	15%	3,300,000.00	On going
LGU Balungao	Vermi Compost	Balungao, Pang.	585,000.00	3/4/2016	none	3/31/2016	100%	585,000.00	Completed
LGU Balungao	Concreting of Farm to Market Roads	All Barangays	5,000,000.00	3/4/2016	none	4/30/2016	100%	5,000,000.00	Completed
LGU Balungao	Fabrication/Construction of Fence (motorpool)	Poblacion, Balungao	800,000.00	3/4/2016	none	3/31/2016	100%	800,000.00	Completed
LGU Balungao	Concreting of Farm to Market Road (San Joaquin- San Leon)	San Joaquin-San Leon Balungao, Pang.	9,186,689.00	3/4/2016	none	4/30/2016	100%	9,186,689.00	Completed

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the veracity and correctness of the date of information contained in this document


 ENGR. CIPRIANO G. JACOB JR,
 Chairman


 ELISEO B. MENIADO
 Vice Chairn


 ENGR. GLACE L. OSOTEO
 Member


 NONIETO L. VINO
 Member


 BOBBY N. BARRERA
 Member