


**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
FOR THE 3rd QUARTER, CY 2015**

Province, City or Municipality: BALUNGAO, PANGASINAN

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Purchased of Vermi Culture & Vermi Bed	Municipal Wide	1,580,000.00	Sept. 24, 2015	Nov. 8, 2015	60%			
Purchased of ECCD Learning Materials for 21 Day Care Centers	Municipal Wide	554,400.50	Sept. 24, 2015	Oct. 23, 2015	70%			
Construction of Legislative Bldg. Phase 3 (Elec. Ceiling & Painting Works)	Municipal Wide	500,000.00	Sept. 24, 2015	Nov. 22, 2015	60%			
Concreting of Farm to Market Road	Poblacion	2,000,000.00	Sept. 24, 2015	Nov. 22, 2015	60%			
Construction of Day Care Centers Sitio Cadampayan & 4 Day Care Centers - Esmeralda, San Andres, San Aurelio I, & Mabini	Esmeralda, San Andres, San Aurelio I, & Mabini	2,400,000.00	Sept. 24, 2015	Jan. 21, 2015	25%			
Boulders Protection for Riverbank & 20 Brgys.	Municipal Wide	900,000.00	Sept. 24, 2015	Jan. 21, 2015	40%			
Concreting of Farm to Market Road	Municipal Wide	2,400,000.00	Sept. 24, 2015	Nov. 22, 2015	60%			

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.


CIPRIANO G. JACOB JR.

Municipal Engineer


PHILIPP G. PERALTA

Municipal Mayor

